				Stages											
Project	Delivery method	Comments	Key Driver (PLUF+	Planning / design /) documentation / codesign	Aprox due.	Ordering / allocation of stock	Aprox due.	Site preparation	Aprox due. Advising communit	y Aprox due.	Engaging contractor	Aprox due.	Construction / delivery / event	Aprox due.	Budget estimat 23/24
Vic Park Leafy Streets															
Street infill planting	Tree planting contractor list	Currently marking exact site planting locations and developing comms plan and	PF	In progress	01-Mar-24	Complete	01-Oct-23	NA	Required soon	31-Mar-24	Required later stage Required later	01-Apr-24	Required later stage	June-Aug 2024 June-Aug	\$ 128
Street tree requests replacements etc.	Tree planting contractor list	collateral	PF +TW	In progress	01-Mar-24	Complete	01-Oct-23	NA	Required soon	31-Mar-24	stage	01-Apr-24	Required later stage	2024	\$ 100
Vic Park Green Basins															
70 Plant Obert Mine Park	Construction Tender /	Engagement with community and developing up the design for trender. This site will host a local	PD: PO: 40		00 Mar 04	Commission	04.0.4.00	Required later	Ot May 04 Partial and	00 Fab 04	Required later	04	Danisia di Maratan	04 lur 04	Ф 20
76 Planet Street - Micro Park	Community Planting Event	planting event.	DB+RG+AS	In progress	03-Mar-24	Complete	01-Oct-23	stage Required later	01-May-24 Required soon	23-Feb-24	stage Required later	01-Apr-24	Required later stage	01-Jun-24	\$ 30
3 Merton St - Sump	Construction Tender		DB+RG	Required soon	03-Mar-24	Complete	01-Oct-23	stage	01-May-24 Required soon	23-Feb-24	•	01-Apr-24	Required later stage	01-Jun-24	\$ 25
Urban Centre Greening															
393 Albany Hwy Cnr Leonard St	Construction Tender		PW+ DB	Complete	01-Sep-23	NA		NA	Required later stage	01-Aug-23	Complete	01-Nov-23	Required later stage	01-Mar-24	
493 Albany Hwy - Cnr Temple St	Construction Tender		PW+ DB	Complete	01-Sep-23	NA		NA	Required later stage	01-Aug-23	Complete	01-Nov-23	Required later stage	01-Mar-24	\$ 83
Westminster St	Construction Tender		PW+ DB	Complete	01-Sep-23	NA		NA	Required later stage	01-Aug-23	Complete	01-Nov-23	Required later stage	01-Mar-24	
Urban Ecosystems															
Bone and Upton Street Intersection	Construction Tender and Community Planting Event Construction Tender /		DB + EVR +AS	Complete	01-Jan-24	Complete	01-Oct-23	In progress	01-May-24 Required soon	15-Feb-24	Required later stage Required later	01-Apr-24	Required later stage	01-Jun-24	\$ 40
Hayman Rd Extension Stage 4	Community Planting Event		DB + RG	Required soon	03-Mar-24	Complete	01-Oct-23	In progress	01-May-24 Complete	01-Jan-24	•	01-Apr-24	Required later stage	01-Jun-24	\$ 120
Swansea/ Oats St Nib	Construction Tender		DB+ RG	Required soon	03-Mar-24	Complete	01-Oct-23	In progress	01-May-23 In progress	01-Aug-23	stage	01-Apr-24	Required later stage	01-Jun-24	\$ 9
Oats/Observator Dd Dassey	Construction Tender	Part of METRONET works, awaiting for site to be handed	DD: DO	Awaiting FOR SITE H. METRONET/ We											Φ 5
Oats/ Shepperton Rd Reserve	Construction Tender	over.	DB+ RG												\$ 5
Bus Stop Thank-you	Construction Tender /	Local Planting Event with													
190 Rutland	Community Planting Event	Harold Hawthorn	DB+ RG												\$ 5
Jrban EcoSystem 1st Year infill	, , , , , , , , , , , , , , , , , , ,														
Rotary Park	Local Community Planting		DB+ RG	NA		Complete	01-Oct-23	NA	Required later stage	01-Apr-24	NA		Required later stage	01-Jun-24	\$ 3
, Kent St/ Hayman Rd Stage 3	Local Community Planting		DB+ RG	NA		Complete	01-Oct-23	NA	Required later stage	01-Apr-24	NA		Required later stage	01-Jun-24	\$ 5
Urban Forest at Home															
Plant Giveaway	Internal Delivery		DB + RG	Required soon	Sep-23	In progress	01-Oct-23	NA	Required soon	Mar-24	NA		Required later stage	May-24	\$ 15

2025 Planting Season Proj	ects requiring prior design	development, investigat	ion and or feasibility	
Vic Park Leafy Streets				
No current actions required for planning 2025 The plan is to deliver a standard		w street trees, street tree requests	and bi-annual canopy mapping.	
Vic Park Green Basins				
76 Planet St - Sump	Construction Tender / Community Planting Event	Liaising with Engineering regarding in sump storm water capacity	DB+RG	\$ 75,000
10 Axon St				
Urban Centre Greening				
79 Oats St		Looking into WSUD design details and feasibility	DB+AS+Gilbert	\$ 18,000

\$ 25,000 **\$ 593,000**

Budgets	Money to be allocated from Reserves		Funds Available		Current Spend		Funds Remaining	
WO 4693 - Vic Park Green Basins	\$75,000		\$0	\$	55,000.00	\$	(55,000.00)	
WO 4694 - Urban Centre Greening	\$36,000	\$	24,000.00	\$	83,000.00	\$	(59,000.00)	
WO 4695 - Vic Park Leafy Streets		\$	228,000.00	\$	228,000.00	\$	-	
WO 4696 - Urban Ecosystems		\$	128,000.00	\$	179,000.00	\$	(51,000.00)	
WO 4738 - Community Events		\$	65,000.00			\$	65,000.00	
WO 4739 - Implementation Grants		\$	25,000.00	\$	25,000.00	\$	-	
WO 4743 - Urban Ecosystem Bushland (C\$55k, Infill, \$45K mainenance	\$	100,000.00			\$	100,000.00	
WO 4744 - Community Engagement and	Education	\$	60,000.00			\$	60,000.00	
Total		\$	630,000.00	\$	570,000.00	\$	60,000.00	

Develop up a low cost tree detail for planting in roads.

Urban Forest Grant

Grants 2024 Total

Tree Detail development