

Urban Forest Program - Planting Season 2023 - Physical Projects

		Stages													
Project	Delivery method	Key Driver (PLUF+)	Planning / design / documentation / codesign		Ordering / allocation of stock		Site preparation		Advising community		Engaging contractor		Construction / delivery / event		
				Aprox due.		Aprox due.		Aprox due.		Aprox due.		Aprox due.		Aprox due.	
Vic Park Leafy Streets															
Street infill planting	Tree planting contractor list	PF	Complete	Sep-22	Complete	Oct-22	NA		In progress	Jun-23	Complete	Jun-23	In progress	June-Sept 2023	
Street tree requests replacements etc.	Tree planting contractor list	PF +TW	Complete	Sep-22	Complete	Oct-22	NA		In progress	Jul-23	Complete	Jul-23	In progress	June-Sept 2023	
Vic Park Green Basins															
Non for 2023 planting Season															
Albany Hwy Greening															
393 Albany Hwy Cnr Leonard St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Jun-23	NA		Required later stage	Aug-23	In progress	Jul-23	Required later stage	Sep-23	
493 Albany Hwy - Cnr Temple St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Jun-23	NA		Required later stage	Aug-23	In progress	Jul-23	Required later stage	Sep-23	
Westminster St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Jun-23	NA		Required later stage	Aug-23	In progress	Jul-23	Required later stage	Sep-23	
UF Special Projects															
Bone Street	Construction Tender and Community Planting Event	DB + EVR	Required soon	Aug-23	Required later stage	Oct-23	Required later stage	Sep-23	In progress	Jun-23	Required later stage	Mar-23	Required later stage	Jul-23	
166a Swansea St	Internal Delivery and Tree planting contractor list	DB+ SS	Required soon	Jun-23	Required soon	Jul-23	Required soon	Aug-23	In progress	Jul-23	Required later stage	Aug-23	Required later stage	Aug-Sept 2023	
Parks															
Rotary Park	Construction Tender / Community Planting Event	EvR +DB	Complete	Dec-22	Complete	Feb-23	In progress	Jul-23	Complete	Jun-23	Complete	May-23	In progress	Jul-23	
Urban Ecosystems															
Kent Street Verge stg 3	Construction Tender / Community Planting Event	DB +SS	Complete	Oct-22	Complete	Oct-22	In progress	Jul-23	In progress	Jun-23	Complete	May-23	In progress	Jul-23	
Urban EcoSystem/ Green Basin 1st Year infill															
11 Esperance St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Jul-23	
3 Merton St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jun-23	
20 Huntingdon St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Jul-23	
Forward Reserve	Staff Planting Event	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Jul-23	
22 Gallipoli St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Aug-23	
76 Gallipoli St - Bus stop	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Aug-23	
5 Mackie St -Bus Stop	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jun-23	
Fraser Park	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23	
Houghton Reserve	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23	
Kent St Stage 2	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23	
76 Canterbury St	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23	
25 Boundary Rd	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23	
Urban Forest at Home															
Plant Giveaway	Internal Delivery	DB + AH	Complete	Sep-22	Complete	Oct-22	NA		Complete	Oct-April 2023	NA		Complete	May-23	
Urban Forest Grant															
Montessori School		AH +DB	Complete		NA		NA		Complete		NA		In progress		
Bread Espresso		AH +DB	Complete		NA		NA		Complete		NA		In progress		
Harold Hawthorn Centre		AH +DB	Complete		NA		NA		Complete		NA		In progress		
others - non physical															
canopy analysis			Complete												

Project Pool 2024 PS

76 Planet St