

Urban Forest Program - Planting Season 2023 - Physical Projects

Project	Delivery method	Key Driver (PLUF+)	Stages		Site preparation	Aprox due.	Advising community	Aprox due.	Engaging contractor	Aprox due.	Construction / delivery / event	Aprox due.		
			Planning / design / documentation / codesign	Aprox due.									Ordering / allocation of stock	Aprox due.
Vic Park Leafy Streets														
Street infill planting	Tree planting contractor list	PF	Complete	Sep-22	Complete	Oct-22	NA		In progress	Jun-23	Complete	Jun-23	In progress	June-Sept 2023
Street tree requests replacements etc.	Tree planting contractor list	PF +TW	Complete	Sep-22	Complete	Oct-22	NA		In progress	Jul-23	Complete	Jul-23	In progress	June-Sept 2023
Vic Park Green Basins														
Non for 2023 planting Season														
Albany Hwy Greening														
393 Albany Hwy Cnr Leonard St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Jun-23	NA		Required later stage	Aug-23	In progress	Jul-23	Required later stage	Sep-23
493 Albany Hwy - Cnr Temple St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Jun-23	NA		Required later stage	Aug-23	In progress	Jul-23	Required later stage	Sep-23
Westminster St	Construction Tender	Paul + DB	Complete	Sep-22	Required soon	Jun-23	NA		Required later stage	Aug-23	In progress	Jul-23	Required later stage	Sep-23
UF Special Projects														
Bone Street	Construction Tender and Community Planting Event	DB + EVR	Required soon	Aug-23	Required later stage	Oct-23	Required later stage	Sep-23	In progress	Jun-23	Required later stage	Mar-23	Required later stage	Jul-23
166a Swansea St	Internal Delivery and Tree planting contractor list	DB+ SS	Required soon	Jun-23	Required soon	Jul-23	Required soon	Aug-23	In progress	Jul-23	Required later stage	Aug-23	Required later stage	Aug-Sept 2023
Parks														
Rotary Park	Construction Tender / Community Planting Event	EvR +DB	Complete	Dec-22	Complete	Feb-23	In progress	Jul-23	Complete	Jun-23	Complete	May-23	In progress	Jul-23
Urban Ecosystems														
Kent Street Verge stg 3	Construction Tender / Community Planting Event	DB +SS	Complete	Oct-22	Complete	Oct-22	In progress	Jul-23	In progress	Jun-23	Complete	May-23	In progress	Jul-23
Urban EcoSystem/ Green Basin 1st Year infill														
11 Esperance St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Jul-23
3 Merton St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		In progress	Jun-23
20 Huntingdon St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Jul-23
Forward Reserve	Staff Planting Event	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Jul-23
22 Gallipoli St	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Aug-23
76 Gallipoli St - Bus stop	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	In progress	Jun-23	NA		In progress	Aug-23
5 Mackie St -Bus Stop	Local Community Planting	DB +AH +SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	Complete	Jun-23	NA		Complete	Jun-23
Fraser Park	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23
Houghton Reserve	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23
Kent St Stage 2	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23
76 Canterbury St	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23
25 Boundary Rd	Contractor	SS	Complete	Oct-22	Complete	Oct-22	Complete	May-23	NA		Complete	May-23	Complete	Jun-23
Urban Forest at Home														
Plant Giveaway	Internal Delivery	DB + AH	Complete	Sep-22	Complete	Oct-22	NA		Complete	Oct-April 2023	NA		Complete	May-23
Urban Forest Grant														
Montessori School		AH +DB	Complete		NA		NA		Complete		NA		In progress	
Bread Espresso		AH +DB	Complete		NA		NA		Complete		NA		In progress	
Harold Hawthorn Centre		AH +DB	Complete		NA		NA		Complete		NA		In progress	
others - non physical														
canopy analysis			Complete											

Project Pool 2024 PS

76 Planet St